



A division of Sydney Electrical & Data Pty Ltd

## AS 3760:2003 Appliance Test Log

PO Box 78  
Enmore  
NSW 2042

ACN 131 840 125

ABN 81 131 840 125

www.sydneyapplianceesting.com.au

Phone 02 9086 9068

Client: Sample Carpentry

Date: 1/07/2008

The following items have been inspected in accordance with Australian Standard AS 3760:2003

Asset ID	Equipment Type	Brand	Model / Type	Owner/Location	Freq	Result	Comments	Test Date	Next Due	Lic No.
078933	Battery Charger	PASLODE	12VDC800	Site	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078934	Extension Lead	NA	30M HD OR	Site	1	FAIL	Cut in sheath	1/07/2008	1/07/2008	T082311
078935	Battery Charger	Hilti	C7-24	Site	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078936	Battery Charger	Hilti	C7-36	Site	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078937	Planer	BOSCH	GHO-10-82	Site	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078938	Battery Charger	BOSCH	AL1130CV	Site	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078939	Jig Saw	FLEX	9809	Site	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078940	Circular Saw	Makita	5740NB	Site	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078941	Angle Grinder	METABO	14-125	Site	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078942	R.A. DRILL	Makita	DA3010	Site	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078943	Extension Lead	NA	10m yellow	Site	1	FAIL	Reversed Polarity	1/07/2008	1/07/2008	T082311
078944	Extension Lead	NA	HD RY	Site	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078945	Angle Grinder	Makita	9555NB	Site	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078946	Table Saw	DE WALT	NA	Site	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078947	Battery Charger	PASLODE	12VDC800	Site Office	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078948	Battery Charger	PASLODE	12VDC800	Site Office	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078949	Battery Charger	Makita	dc1414	Site Office	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078950	Drill	Makita	6501	Site	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078951	Battery Charger	DE WALT	DE9116-XE	Site	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078952	4way RCD Powerboard	ARLEC	NA	Site	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078953	4way RCD Powerboard	CLIPSAL	485	Site	1	FAIL	RCD does not trip	1/07/2008	1/07/2008	T082311
078954	DROP SAW	DE WALT	DW701XE	Site	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078955	4way RCD Powerboard	HPM	R105	Site	1	Pass	New Item	1/07/2008	1/08/2008	T082311
078956	Battery Charger	HILTI	SFC 7/18	Storage Shed	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078957	Battery Charger	Makita	DC1804	Storage Shed	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078958	Extension Lead	NA	15M HD Y	Storage Shed	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078959	Hammer Drill	Hilti	TE5	Storage Shed	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078960	Extension Lead	NA	25M HD Y	Storage Shed	1	Pass	New plug, Test OK	1/07/2008	1/08/2008	T082311
078961	Extension Lead	NA	25M HD RY	Storage Shed	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078962	Battery Charger	Makita	DC1414	Storage Shed	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078963	Battery Charger	Makita	DC18RA	Storage Shed	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078964	Orbital Sander	Makita	9035	Storage Shed	1	Pass	Test OK	1/07/2008	1/08/2008	T082311
078965	Router	Makita	3612	Storage Shed	1	Pass	Test OK	1/07/2008	1/08/2008	T082311



A division of Sydney Electrical & Data Pty Ltd

## Site Electrical Safety Report

PO Box 78  
Enmore  
NSW 2042

ACN 131 840 125    [www.sydneyapplianceesting.com.au](http://www.sydneyapplianceesting.com.au)    Phone 02 9086 9068    Facsimilie 02 9086 9162    [info@sydneyapplianceesting.com.au](mailto:info@sydneyapplianceesting.com.au)

---

Client:            Sample Carpentry  
Date:              1/07/2008

**The following general notes are provided to help improve the general electrical safety on-site**

Location	Notes
Site Office	Conduit inspection covers missing. Conduit not properly supported. Does not comply with AS3000:2000 Wiring Rules
Warehouse	Extension lead run across pathway. Needs to be run across roof, or protected with a cable ramp.
Woodwork area	Switchboard RCDs at switchboard are out of date for testing. Customer would like RCDs included in next test schedule.